Project Name	Project Status (Completed/Under Costruction/Design/DSA)	Bid Opening Date	Submitted to DSA?	If yes, when	Date of Award	Awarded	Approved	Adjusted Board Approved Budgets (2020- 2021)	Approved	Approved		Estimated final cost (all costs in 1000's)	Total Construction Cost (all costs in 1000's)	Total Change Orders (all costs in 1000's)	Amount of all outstanding PCOs (all costs are in 100's)	Is Project on schedule?	Currently estimated completion date from the most recent construction schedule	Original completion date as specified in the contrac	t Notes
ANALIC Lateries I leveline & Delegation 2010				1 04 0040	F-h 4 0040		f 4,000,00	,	\$ 2,100.00		\$ 1,827,00	6 040000	£ 540.00	6 24.00	-/-			·	
MVHS Interim Housing & Relocation 2019	Complete	January 30, 2019	yes	Jan 24, 2019	Feb 4, 2019 Feb 4, 2019	,	\$ 1,900.00 \$ 2,850.00	\$ 3,300.00		-	\$ 1,827.00 \$ 3,240.00					-	-	-	
LAHS Interim Housing & Relocation 2019	Complete	January 30, 2019	yes	Jan 7, 2019		,				-						-	-		
LAHS Interim Housing 2018 (Culinary Arts)	Complete	-	yes	June 14, 2018	-		\$ 134.00	-		-	\$ 134.00					-	-	-	
MVHS New Classroom Project	Complete	April 16, 2019	yes	July 8, 2019	Aug 12, 2019	,	\$ 38,000.00			-	\$ 40,600.00					n/a	July 2021	March 2021	
LAHS New Classroom and Gym	Complete	April 9, 2019	yes	July 8, 2019	Aug 5, 2019	,	\$ 53,500.00			-	\$ 53,231.00					n/a	July 2021	March 2021	
MVHS Athletic Fields Improvements	Complete	March 2, 2021	yes	Oct 23, 2020	Mar 8, 2021	yes	\$ 3,700.00			-	\$ 3,643.00					-	-	-	
LAHS Athletic Fields Improvements	Complete	March 2, 2021	yes	Oct 23,2020	Mar 8, 2021	jou	\$ 3,700.00			-	\$ 3,955.00					-	-	-	
MVHS Student Services Building	Complete	April 15, 2021	yes	March 5, 2021	May 12, 2021	,	\$ 38,115.00 \$ 31,080.00			-	\$ 34,200.00 \$ 31,470.00					no	Aug 2023	June 2023	
LAHS Student Services Building MVHS Auxiliary Gym	Complete Complete	April 6, 2021 April 16, 2021	yes	Feb 2, 2021 Feb 22, 2021	April 26, 2021 May 10, 2021	,	\$ 31,080.00 \$ 9,175.00			-	\$ 31,470.00 \$ 11,193.00					no	Aug 2023	June 2023	
MVHS Freestyle Academy	Complete	April 10, 2021 April 20, 2021	yes	Feb 9, 2021	May 10, 2021	yes yes	\$ 13,775.00				\$ 15,853.00						_	-	
LAHS Facility Repairs (200-500 Wings)	UC	April 6, 2023	yes	Jan 25,2022	April 24, 2023		\$ 6,916.00			\$ 17,950.00						yes	Jan 2025	Jan 2025	
LAHS 500 Pavilion (New 500 Wing)	UC	April 6, 2023	yes	Nov 29,2022	April 24, 2023	yes	\$ 220.00									yes	Aug 2024	Aug 2024	
MVHS Facility Repairs 100 Art & Science & 500 Wing (Inc 1& 2)		Mar 30, 2023	yes	July 28, 2022	April 24, 2023	yes	\$ 11,297.00									yes	April 2024	March 2024	
* MVHS 100 Science and Art Roofing & HVAC	Complete	April 2, 2020	yes	Dec 12, 2019	April 20, 2020	yes	-	\$ 1,577.00	\$ 1,395.00	-	\$ 1,384.00	\$ 1,395.00	\$ 1,155.00	\$ 51.00	n/a	n/a	-	-	scope of work was part of facility repairs but was performed earlier
NN/UC CI Furnania 8 Mad (400 400 Missa)	Received DSA approval;	A: 144 0004		F-1-07-0004	TBD	NI-	£ 0.440.00	£ 5000.00	£ 40.750.00		0.000.00	6 07.750.00	£ 40,000,00		-/-	TDD	0-4-0000	TDD	added scope: fire sprinkler, seismic upgrades,
MVHS Classroom Expansion & Mod (100-400 Wings)	waiting to award bids	April 11, 2024	yes	Feb 27, 2024		No ves	\$ 8,140.00	\$ 5,390.00 \$ 2,750.00		-	\$ 2,360.00 \$ 2,449.00	\$ 27,750.00 \$ 2,450.00			n/a n/a	TBD n/a	Oct 2026	TBD -	structural testing (EDCR)
* MVHS 200-300 Wing Seismic Reinf. & Restroom MVHS Cafeteria Conversion	Complete	May 7, 2020 TBD	yes	April 15, 2020 April 12, 2024	May 20, 2020 TBD	yes No	\$ 4,200.00	\$ 2,750.00	\$ 2,450.00	-	\$ 2,449.00	\$ 2,450.00 \$ 8,750.00	\$ 1,911.00	\$ 79.00	n/a	TBD	Aug 2025	TBD	DSA required restroom seismic upgrade
LAHS Kitchen Cafeteria Modernization	DSA	TBD	ves	May 3, 2024	TBD		\$ 4,180.00		-	-	\$ 342.00	\$ 9,000.00		-	n/a	TBD	Aug 2025	TBD	
MVHS Packard Hall Modernization	DSA	TBD	yes	March 22, 2024	TBD	No No	\$ 1,100.00	-	-	-	\$ 111.00	\$ 2,200.00		-	n/a	TBD	Aug 2025	TBD	
LAHS Music Building Modernization	In Design	TBD	No	n/a	TBD		\$ 1,045.00	-	\$ 3,500.00	-	\$ 106.00	\$ 3,500.00		-	n/a	TBD	TBD	TBD	
											t Cost to Date =	\$ 235,128.00							
											am Mgmt Cost =		\$ 4,000.00						
											ed Project Cost =		\$ 250,188.00						
											ram Budget =		· · · · · · · · · · · · · · · · · · ·	Includes \$5M SFP					
											Is Remaining =		\$ 65,226.00		\$ 37,476.00				
											st For Projects Not Awarded		\$ 51,200.00						
										Total Funds A	vailable If Include varded" Projects		\$ 14,026.00						
Parties Norma	Chatan of Danasias Disas	Original Board Approved Budget	when the pro	(if different from	the estimate is still	Any unique factors or deadlines that impact													
Project Name  MVHS Gym Modernization	Status of Preparing Plans Not Started	(2018) \$ 5,860.00		nal estimate) TBD	realistic no	the proposed project?													
LAHS Gym Modernization	Not Started	\$ 3,520.00		TBD	no														
MVHS Library Modernization		\$ 2,100.00		TBD	no														
LAHS Library Modernization		\$ 1.870.00		TBD	no														
	Startou	,5. 5.00		-															
	Total =	\$ 13,350.00																	
Additional 18 Classrooms Site TBD		\$ 26,760.00	Use SFP funds	s if projects still nece	ssary in future														