

MEASURE E UPDATE: Gym Modernization Projects

BOARD PRESENTATION
May 19th, 2025




QUATTROCCHI KWOK
ARCHITECTS



CUMMING
GROUP

PROCESS

- MEETINGS & PRESENTATIONS
- Design Committee: PE Staff, Boosters, Administrative & District Staff





LOS ALTOS HIGH SCHOOL GYM

Original Scope

- 1 – Roof Replacement
- 2 – HVAC Replacement
- 3 – Bleacher Replacement & Additions*
- 4 – Window Replacement
- 5 – ADA Upgrades

Additional Scope

- 6 – Lobby Addition (1800 SF TOTAL)
- 7 – AV and Lighting Upgrades
- 8 – Acoustical Panels
- 9 – BB Hoop & Equipment
- 10 – Flooring and Other Upgrades





MOUNTAIN VIEW HIGH SCHOOL GYM

Original Scope

- 1 – Roof Replacement
- 2 – HVAC Replacement
- 3 – Flooring and Other Upgrades
- 4 – Repurpose Small Gym
- 5 – ADA Upgrades

Additional Scope

- 6 – Lobby Addition (1800 SF TOTAL)
- 7 – Landscaping and Sitework
- 8 – Window Replacement & Daylighting
- 9 – Bleacher Addition*
- 10 – Lighting Upgrades
- 11 – BB Hoop & Equipment
- 12 – Replace Finishes
- 13 – Enlarge Ticket Booths
- 14 – Exterior Paint



PROJECT BUDGET APPROVAL

Project Name		Estimated Budgets Presented at 1/27/25 Board Meeting	
MVHS Gymnasium		\$17.5M	
LAHS Gymnasium		\$13.5M	
	Total	\$31M*	

*Budget projections assume a concurrent construction start date of June 2026

MEASURE E EXPENDITURE SUMMARY

Total Available Funds*		\$43,820,000
Gym Projects		\$31,000,000
Remaining Funds		\$12,820,000

*Remaining Bond Funds: \$7,912,000

*Total State Funds Received: \$35,908,000

Estimated Potential State Fund Eligibility: \$27M