

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Thida Cornes Sanjay Dave Phil Faillace, Ph.D. Esmeralda Ortiz Catherine Vonnegut

SUPERINTENDENT Dr. Nellie Meyer

Date: 08/14/2023

CHANGE ORDER #16A

Contractor Name:Sausal CorporationContract Name:Bid Package A, General TradesProject Name:Los Altos High School Student Services BuildingDSA Application Number:01-119006Contract Number:C21-079

PCO #	Reason for Change	CCD #	RFI #	mount of Change
44	Extra formwork on North side of building pad on four footings to reform the excavated foot.	N/A	N/A	\$ 12,784.52
46	Provide and install additional precast stair treads at all 3 stair locations, so the top of stair tread is flush with the 2 nd floor concrete deck as described in CCD #24.	24	195/20 7/207.1	\$ 1,743.08
124	Provide temporary heaters and fans as needed to continue drywall taping during cold/damp weather conditions. Revised to utilize the contract allowance for temporary heaters.	N/A	64	\$ 0.00
125	Provide premium time labor on Saturday 3/18/23 & 3/25/23 to continue with lath & plaster and drywall tapers as needed to maintain the construction schedule.	N/A	N/A	\$ 3,877.50
131	Provide and install drywall end cap trim that was not called out on the window. Also, revised to account for 28 windows vs the 14 that were originally estimated.	N/A	419.1	\$ 5,435.11
135	Provide premium time labor for a 7-man stucco crew and a 4-man drywall taping crew on Saturday 4/8/23 as needed to maintain the construction schedule.	N/A	N/A	\$ 2,913.90
144	Provide overtime labor for a 5-man glazing crew on Saturday, April 29 as needed to complete windows on the northside of the building before site grading starts the following week.	N/A	N/A	\$ 4,634.74
149	Revised acoustic panel (AP) layout for the student union room (U101). Per the contract drawings there was only one acoustic panel "AP-1" shown on the interior elevation but additional panels (AP2-AP6) were listed on the wall schedule. The layout was recently revised in RFI #440 to include the additional panels that were listed on the wall schedule. Sausal Corp will be providing all the material and labor to compete this work.	N/A	440	\$ 5,057.80
154	Provide and install self-leveling underlayment material (Ardex K- 15) to fill the gap between the floor and curtain wall (approx. 400LF in length).	N/A	449	\$ 7,370.00
163	Provide and install additional metal stud framing for the acoustical ceiling panels in the conference room U123 as described in CCD #55. Contractor shall provide a credit for the labor and material (hat channel @ 100 LF) shown in the contract drawings that will no longer be installed.	55	N/A	\$ 2,631.33



GREEN BUSINESS

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Thida Cornes Sanjay Dave Phil Faillace, Ph.D. Esmeralda Ortiz Catherine Vonnegut

SUPERINTENDENT Dr. Nellie Meyer

Los Altos High School Student Services Building Sausal Corporation Change Order #16A 08/14/2023

	Total of Change Order #16A			\$ 52,820.28
176	Provide a remobilization to complete drywall & taping at curtain wall - CW #11 and doors #201A & B due to design changes.	N/A	402, 435	\$ 3,223.00
167	Provide and install a welded steel plate to close the gap outside of the stair stringer at the interior stairs.	N/A	436	\$ 3,149.30

Original Contract Amount:

\$ 13,541,000.00

Change Order #1A Amount:	\$	<u>46,407.01</u>
Change Order #2A Amount:	\$	26,732.74
Change Order #3A Amount:	\$	46,193.43
Change Order #4A Amount:	\$	82,485.42
Change Order #5A Amount:	\$	15,407.41
Change Order #6A Amount:	\$	13,984.61
Change Order #7A Amount:	\$	41,026.32
Change Order #8A Amount:	\$	12,164.60
Change Order #9A Amount:	\$	<u>10,771.10</u>
Change Order #10A Amount:	\$	4,875.20
Change Order #11A Amount:	\$	36,910.26
Change Order #12A Amount:	\$	55,000.00
Change Order #13A Amount:	\$	10,462.39
Change Order #14A Amount:	\$	26,810.91
Change Order #15A Amount:	\$	18,660.08
Change Order #16A Amount:	<u>\$</u>	52,820.28

Revised Contract Amount: \$ 14

\$ 14,041,711.76

Mountain View-Los Altos H.S. District's Signature:	Date:
Program Manager's Signature:	Date:
Architect's Signature:	Date:
Contractor's Signature:	Date: