

Date: 03/28/22

CHANGE ORDER #4A

Contractor Name: Beals Martin
Contract Name: Bid Package A, General Trades
Project Name: MVHS Auxiliary Gym
DSA Application Number: 01-118995
Contract Number: C21-096

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
16	Material price increase for overhead coiling (3) & sectional/vertical (2) doors (both are roll-up doors, different in installation) from bid day to fabrication. Per contract documents, contractor is responsible for 6% of unforeseen increase and District is responsible for the rest. Cost includes 3 key control (electronic switch to open/close doors) surface mounted switches for coiling doors not included in original plans.	N/A	N/A	\$ 18,372.00
20	Provide gym floor lettering and spartan logo, per District request, not part of bid documents.	N/A	N/A	\$ 13,371.00
21	Due to field conditions, metal plates were required to support mechanical units; Contractor furnishing and install of 5 plates at deck flute.	17	107	\$ 2,830.00
22	Provide galvanized metal flashing (sheet metal) at edge of gym roof to connect metal decking to the beam.	20	113	\$ 1,394.00
25	For safety and better access to the overhead coiling door motor, contractor install of internal tube type motor located above door, in lieu of the original motor located on the side. Cost is for all 3 coiling doors located at the gym storage.	N/A	129	\$ 9,435.00
Total of Change Order #4A				\$ 45,402.00

Original Contract Amount: \$ 5,665,277.00

Change Order #1A Amount: \$ 3,495.00

Change Order #2A Amount: \$ 19,580.00

Change Order #3A Amount: \$ 2,626.00

Change Order #4A Amount: \$ 45,402.00

Revised Contract Amount: \$ 5,736,380.00





MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

Serving the communities of Mountain View,
Los Altos and Los Altos Hills

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Beals Martin
Bid Package A, General Trades
MVHS Auxiliary Gym
Change Order 4A – 03/28/22

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____

