

Date: 08/23/2021

CHANGE ORDER #15A

Contractor Name: Beals Martin
Contract Name: Bid Package A, General Trades
Project Name: Mountain View High School New Classroom Buildings
Contract Number: C20-016

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
128	Patch and tape (Repair) damaged sheetrock.	N/A	N/A	\$ 10,978.00
130	Modify stringer connection angles at stairs #1,2,3, and modify landing column bolts holes and add plate washers.	N/A	359 361	\$ 7,541.00
132	Furnish and install straps at soffit panels at walkway to support the panels.	N/A	383.1	\$ 8,063.00
Total of Change Order #15A				\$ 26,582.00

Original Contract Amount: \$ 18,673,052.00

Change Order #1A Amount: \$ 95,942.00

Change Order #2A Amount: \$ 190,161.00

Change Order #3A Amount: \$ 66,509.00

Change Order #4A Amount: \$ 29,926.00

Change Order #5A Amount: \$ 42,805.00

Change Order #6A Amount: \$ 4,897.00

Change Order #7A Amount: \$ 29,883.00

Change Order #8A Amount: \$ 64,622.00

Change Order #9A Amount: \$ 5,056.00

Change Order #10A Amount: \$ 56,974.00

Change Order #11A Amount: \$ 65,430.00

Change Order #12A Amount: \$ 68,031.00

Change Order #13A Amount: \$ 32,544.00

Change Order #14A Amount: \$ 9,995.00

Change Order #15A Amount: \$ 26,582.00

Revised Contract Amount: \$ 19,462,409.00





Serving the communities of Mountain View,
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Fiona Walter
Catherine Vonnegut
Debbie Torok
Sanjay Dave
Phil Faillace, Ph.D.

SUPERINTENDENT

Dr. Nellie Meyer

Mountain View High School New Classroom Buildings
Beals Martin - Change Order #15A
08/23/2021

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____

