



Serving the communities of Mountain View,
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Date: 03/28/22

CHANGE ORDER #1K

Contractor Name: Casey Fogli Concrete Inc.
Contract Name: Bid Package K, Site Concrete Trades
Project Name: Los Altos High School New Classroom, Engineering Labs and Auxiliary Gym
DSA Application Number: 01-117848
Contract Number: C20-014

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
9	Revised costs from bid set to DSA approved set changes to the plans.	N/A	N/A	\$ 30,000.00
208	Expedited overtime to meet schedule deadline of the first day of school start, per District request.	N/A	N/A	\$ 9,820.00
210	Added folding bollards behind the gym building, per District request to limit access to new service road not on bid set plans.	N/A	N/A	\$ 17,325.00
217	Resurface and patch existing stairs and adjacent landing area at door entry of locker room building to match adjacent new areas recently renovated, per District request. The existing concrete area was in disrepair and required repair to remove defects on the concrete surface.	N/A	N/A	\$ 738.00
220	Form, place, and finish approximately 250 lineal feet of trench drain per District request. This was added along the fire truck lane behind the new gym and Los Altos Field area.	N/A	536	\$ 18,060.00
221	Added top cast protection at interior walkway at classroom building to protect new concrete from scaffolding yet to be installed, per District request	N/A	N/A	\$ 876.00
222	CCD #85 stair way revisions due to changes in the concrete landing area. This is at the south stairs near the courtyard.	85	N/A	\$ 1,380.00
223	Supply and pour added concrete behind planter wall cavity directly behind seat wall, per RFI 439 and District request.	N/A	439	\$ 1,214.00
224	Revisions in cost for turf under the stair areas from the bid set to DSA approved plans.	N/A	N/A	\$ 8,024.00
Total of Change Order #1K				\$ 87,437.00





Serving the communities of Mountain View, Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Casey Fogli Concrete Inc.
Bid Package K, Site Concrete Trades
Los Altos High School New Classroom, Engineering Labs and Auxiliary Gym
Change Order #1K – 03/28/22

Original Contract Amount:	\$ 1,287,915.00
Change Order #1K Amount:	\$87,437.00
Revised Contract Amount:	\$1,375,352.00

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____

