

Date: 10/16/23

## CHANGE ORDER #13D

**Contractor Name:** Best Electrical  
**Contract Name:** Bid Package D, Electrical Trades  
**Project Name:** MVHS Student Services Building  
**DSA Application Number:** 01-118994  
**Contract Number:** C21-109

PCO #	Description	CCD #	RFI #	Amount of Change
136R1	Provide and install 6 emergency lighting/power control modules including devices, outlets, and circuitry, (1) dimming switch and occupancy wall sensor at the second floor of the Student Services building. These items were not included in the original plans.	N/A	426	\$ 11,384.00
143R1	Relocate (18) alarm contacts for double doors at the Student Services building. Originally the alarm device (magnet) was intended to be installed in the middle of the mullion (vertical bar in the middle of double doors) however, these devices were moved to the top of the door frame as the mullion is not fit to receive the alarm contacts. Therefore, additional cabling is required to connect the alarm devices to the door locks and card readers.	N/A	N/A	\$ 8,870.00
153	Due to the extended construction schedule, the Electrical Contractor had to provide additional supervision (on site staff) for a longer period of time (16 weeks) than the original bid schedule.	N/A	N/A	\$ 117,432.00
171	Per code, additional fire sprinkler heads were added in the building to provide adequate coverage, as a result, Contractor shall provide and install (6) fire alarm modules, (3 in each fire riser room) along with associated raceways and cabling to connect those areas to the building fire alarm. This was unforeseen.	N/A	N/A	\$ 9,562.00
174	Modify light fixture flange (7) to allow for proper mounting onto the soffits, the screws would need to be flush with the fixture, hence the attachments were altered.	N/A	N/A	\$ 1,473.00
180	Extend the call station cabling (area of refuge 2-way communication system) from the New Classroom (700-800 Wing) to the new Student Services Building per the response in Request For Information# 489, and demolish the temporary 2-way communication system in the Library.	N/A	489	\$ 20,020.00
181	Modify (3) wall and floor outlets to accommodate the furniture power whips, and install two 120V circuits from the electrical panel to the floor box at open office area.	N/A	511	\$ 1,547.00
188	<b>Credit</b> (deductive PCO) for remaining contract allowance, category D2, per District request.	N/A	N/A	\$ (65,000.00)
<b>Total of Change Order #13D</b>				<b>\$ 105,288.00</b>



**Original Contract Amount: \$ 4,747,250.00**

Change Order #1D Amount: \$ 0.00 Zero

Change Order #2D Amount: \$ 36,780.00



Serving the communities of Mountain View,  
Los Altos and Los Altos Hills

## MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

### BOARD OF TRUSTEES

Thida Cornes  
Sanjay Dave  
Phil Faillace, Ph.D.  
Esmeralda Ortiz  
Catherine Vonnegut

### SUPERINTENDENT

Dr. Nellie Meyer

Best Electrical  
Bid Package D, Electrical Trades  
MVHS Student Services Building  
10/16/23 – Change Order #13D

Change Order #3D Amount:	\$ 32,421.00
Change Order #4D Amount:	\$ 73,470.00
Change Order #5D Amount:	\$ 34,226.00
Change Order #6D Amount:	\$ 2,074.00
Change Order #7D Amount:	\$ 24,388.00
Change Order #8D Amount:	\$ 2,453.00
Change Order #9D Amount:	\$ 8,715.00
Change Order #10D Amount:	\$ 8,698.00
Change Order #11D Amount:	\$ 21,386.00
Change Order #12D Amount:	\$ 14,345.00
Change Order #13D Amount:	\$ 105,288.00
<b>Revised Contract Amount:</b>	<b>\$ 5,111,494.00</b>

**Mountain View-Los Altos  
H.S. District's Signature:**

**Date:** \_\_\_\_\_

**Program Manager's Signature:**

**Date:** \_\_\_\_\_

**Architect's Signature:**

**Date:** \_\_\_\_\_

**Contractor's Signature:**

**Date:** \_\_\_\_\_

