



Serving the communities of Mountain View, Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Date: 11/17/2022

CHANGE ORDER #4A

Contractor Name: Sausal Corporation
Contract Name: Bid Package A, General Trades
Project Name: Los Altos High School Student Services Building
DSA Application #: 01-119006
Contract Number: C21-079

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
45	Extra form work on West side of building pad due to low building pad established and caused by McGuire & Hester, the solution is to add another form board on top of the existing ones approx. 6".	N/A	N/A	\$ 3,861.52
66	Roof screen canopy material cost escalation.	N/A	N/A	\$ 38,625.40
71	Refabricate (3) hollow metal door frames that were originally made too large for the door openings due to conflicting information in the contract drawings.	N/A	315 & 319	\$ 7,999.77
78	Remove and reinstall framing at the 2nd floor deck as needed to align the wall with the 1st floor curb below.	33	312	\$ 2,450.80
79	Remove and reinstall framing as needed to accommodate the additional bent plate that is required at the roof to extend the metal stud framing.	33	316	\$ 1,168.20
80	Remove and reinstall framing to accommodate the bent plate modification at the roof.	33	320	\$ 1,602.70
82	Structural steel framing revisions at edge of deck conditions.	33	312, 316, 320	\$ 17,346.95
84	Provide additional engineering to produce shop drawings and calculations for the airfoil sunshade blades as requested by DSA. This is an added requirement by DSA that was not included in the contract drawings or specifications.	N/A	N/A	\$ 9,430.08
Total of Change Order #4A				\$ 82,485.42

Original Contract Amount: \$ 13,541,000.00

Change Order #1A Amount: \$ 46,407.01

Change Order #2A Amount: \$ 26,732.74

Change Order #3A Amount: \$ 46,193.43

Change Order #4A Amount: \$ 82,485.42

Revised Contract Amount: \$ 13,742,818.60





MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

Serving the communities of Mountain View, Los Altos and Los Altos Hills

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Los Altos High School Student Services Building
Sausal Corporation Change Order #4A
11/17/2022

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____

