

Date: 09/12/22

CHANGE ORDER #5D

Contractor Name: Best Electrical
Contract Name: Bid Package D, Electrical Trades
Project Name: MVHS Student Services Building
DSA Application Number: 01-118994
Contract Number: C21-109

PCO #	Description	CCD #	RFI #	Amount of Change
71	Axis, Hubble lighting, Prudential lighting and other manufacturers have had price increases for their products since April 2021. A few light fixtures, about 10 different fixtures, are impacted by these price increases. This cost escalation is due to unforeseeable market conditions, and \$19,280 is the delta between cost at bid time and current pricing.	N/A	N/A	\$ 19,280.00
72	To aesthetically improve the lighting on the second floor hallways, luminaire length was increased. Extend/install Axis luminaire type AV4E,AV5E,AV6E (3 locations) per Architect Supplemental Information number 36.	N/A	N/A	\$ 1,700.00
76	A variable frequency drive (VFD; a device used to control the rotation speed of an alternating current (AC) electric motor) for the kitchen exhaust fan was added. The specified kitchen exhaust fan did not include a VFD, therefore it was added during construction. Provide wiring (install conduit & pull power to device) and install device. (The device is purchased by others per Work Directive 37.)	N/A	197 200	\$ 6,904.00
77	Per District request, in lieu of demolition of existing concrete pad and replacement with new, the existing was in good condition therefore it was re-utilized for the Transformer 'TA.' Provide credit for deleted work.	N/A	230	\$ (5,131.00)
78	A Make-up air is designed to "make-up" the air in interior space that has been removed due to process exhaust fans. This type of heating ventilation and air conditioning solution pulls in fresh, tempered air from outside of the building to replace existing air that cannot be recirculated. Per the Electrical Engineer, the electrical requirements for one of the make-up air units changed. Due to this change; Provide a 90 ampification circuit breaker in lieu of 40 amplifications, along with copper wiring & associated accessories. A 40 amp breaker has a lower price compared to a 90 amp breaker.	N/A	231	\$ 10,181.00
81	The original designed folding partitions were discontinued, therefore design team had to select a different type. Due to this change, the lighting system was revised. The additional cost is the net delta for the changes to lighting per Architect Supplemental Information number 42.	N/A	N/A	\$ 459.00





Serving the communities of Mountain View, Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

MVHS Student Services Building
Best Electrical Change Order #5D
9/12/2022

Table with 5 columns: Item ID, Description, Unit, Quantity, and Amount. Row 1: 83, Extend the 24VAC circuit... to urinals in two restrooms... 10 feet of conduit and wiring to urinals. N/A, 325, \$ 830.00. Row 2: Total of Change Order #5D, \$ 34,223.00

Original Contract Amount: \$ 4,747,250.00

Change Order #1D Amount: \$ 0.00 Zero

Change Order #2D Amount: \$ 36,780.00

Change Order #3D Amount: \$ 32,421.00

Change Order #4D Amount: \$ 73,470.00

Change Order #5D Amount: \$ 34,223.00

Revised Contract Amount: \$ 4,924,144.00

Signature lines for Mountain View-Los Altos H.S. District's Signature, Program Manager's Signature, Architect's Signature, and Contractor's Signature, each with a corresponding Date line.

