



Serving the communities of Mountain View,
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Date: 02/15/22

CHANGE ORDER #2A

Contractor Name: Duran & Venables
Contract Name: Bid Package A, Earthwork & Paving Trades
Project Name: MVLA Athletic Fields
DSA Application Numbers: MVHS: 01-119132 / LAHS:01-119143
Contract Number: C21-058 A&B

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
12	Surplus spoils removal at Los Altos due to waste manifest issues. Soil spoils could not be exported by contractor. Another onsite contractor removed the dirt spoils so work could continue without delay.	N/A	4	\$ 9,263.00
13	Los Altos site rip and fluff due to weather events. Site was not drying out after a few days which prompted area to be reworked so work could continue per District request.	N/A	N/A	\$ 5,688.00
14	Prepared for asphalt paving at the Los Altos site due to rains and contractor access to the field project. Area was cleaned up and re-graded.	N/A	N/A	\$ 6,437.00
17	Installed service road and entrance at Mountain View campus along fields all the way to Oak Ave per District request. Plans only had a portion in scope at bid time set.	N/A	N/A	\$ 28,347.00
Total of Change Order #2A				\$ 49,735.00

Original Contract Amount: \$ 1,195,000.00

Change Order #1A Amount: \$ 12,500.00

Change Order #2A Amount: \$ 49,735.00

Revised Contract Amount: \$ 1,257,235.00

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____



GREEN BUSINESS

1299 Bryant Avenue, Mountain View, California 94040-4599

Phone: (650)940-4650