



Serving the communities of Mountain View,
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Date: 08/08/22

CHANGE ORDER #19A

Contractor Name: Sausal Corporation
Contract Name: Bid Package A, General Trades
Project Name: Los Altos High School New Classroom, Engineering Labs, and Auxiliary Gym
DSA Application Number: 01-117848
Contract Number: C20-007

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
301	Changes to Building R south elevation wall finish due to value engineering on the exterior walls at the classroom project. This was a reduced cost and approved by the architect.	N/A	ASI 27	\$ 368.88
303	Labor impact add due to ungraded site conditions and coordination issues. There were large areas and open trenches causing a lack of work progress.	N/A	N/A	\$ 25,000.00
304	Added building T angled brace frame lower pads. Cost is for material and labor to install the added pads and ties.	N/A	51	\$ 4,833.29
305	Added work to repair and finish the end of overhang on the classroom building near east drive.	N/A	54.1 88 460.1	\$ 31,464.10
306	Work stoppage per electrical subcontractor due to not being complete in either of the gyms. This delay prevented the gym flooring from being installed, and the contractors came from Southern California.	N/A	N/A	\$ 4,263.52
307	Remobilize per District request, due to an elevator site access work delay as the elevator was not ready to be installed. Site and materials were cleared, and work began the next work day.	N/A	N/A	\$ 1,646.04
308	Cost difference of \$2,321.10 for gusset plate pads detail. Original cost per work directive 175 was \$32,562.24, actual cost is \$34,883.24.	N/A	573 538	\$ 2,321.10
309	Field modify the staircase and guard railings. There was a request for information response to change the design. This was not a cost or material change. The work was on the exterior grand staircase leading to the culinary classroom and pool area.	N/A	ASI 52	\$ 28,000.00
Total of Change Order #19A				\$ 97,896.93

Original Contract Amount: \$ 23,400,000.00
Change Order #1A Amount: \$ 122,659.00
Change Order #2A Amount: \$ 56,411.00
Change Order #3A Amount: \$ 23,238.00





Serving the communities of Mountain View, Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Table with 2 columns: Change Order # and Amount. Rows include Change Order #4A through #19A, and Revised Contract Amount.

Signature and Date lines for Mountain View-Los Altos H.S. District, Program Manager, Architect, and Contractor.

