



Serving the communities of Mountain View,  
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

**BOARD OF TRUSTEES**

Thida Cornes  
Sanjay Dave  
Phil Faillace, Ph.D.  
Esmeralda Ortiz  
Catherine Vonnegut

**SUPERINTENDENT**

Dr. Nellie Meyer

Date: 08/14/2023

**CHANGE ORDER #8D**

**Contractor Name:** Atlas Pellizzari Electric  
**Contract Name:** Bid Package D, Electrical & Low Voltage Trades  
**Project Name:** LAHS Student Services Building  
**DSA Application Number:** 01-119006  
**Contract Number:** C21-082

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
115	Provide additional labor, equipment, and materials to sawcut & remove approx. 190 LF of the existing walkway at the 200 wing (to be replaced by others at a later date) to reroute new power and low voltage conduits due to unforeseen conflicts with the planter wall footings and existing underground utilities that already occupy the available space that was shown on the drawings. Also, provide concrete coring to tie-in to the 3 existing electrical vaults that were discovered to be encased in concrete preventing existing conduits from being removed or re-used.	N/A	289	\$ 55,769.00
<b>Total of Change Order #8D</b>				<b>\$55,769.00</b>

**Original Contract Amount: \$ 4,137,000.00**

Change Order #1D Amount: \$ 36,387.00  
 Change Order #2D Amount: \$ 84,026.00  
 Change Order #3D Amount: \$ 28,111.00  
 Change Order #4D Amount: \$ 2,781.00  
 Change Order #5D Amount: \$ 9,354.00  
 Change Order #6D Amount: \$ 34,772.00  
 Change Order #7D Amount: \$ 27,454.00  
 Change Order #8D Amount: \$ 55,769.00

**Revised Contract Amount: \$ 4,415,654.00**

<b>Mountain View-Los Altos H.S. District's Signature:</b>	Date: _____
<b>Program Manager's Signature:</b>	Date: _____
<b>Architect's Signature:</b>	Date: _____
<b>Contractor's Signature:</b>	Date: _____

