



Serving the communities of Mountain View,
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Thida Cornes
Sanjay Dave
Phil Faillace, Ph.D.
Esmeralda Ortiz
Catherine Vonnegut

SUPERINTENDENT

Dr. Nellie Meyer

Date: 08/14/23

CHANGE ORDER #15D

Contractor Name: Smith & Sons Electric
Contract Name: Bid Package D, Electrical & Low Voltage Trades
Project Name: MVLA Freestyle Academy Classroom Buildings
DSA Application Number: 01-119078
Contract Number: C21-121

PCO #	Description	CCD #	RFI #	Amount of Change
10	Smith & Sons electric shall furnish labor, materials, and equipment to install additional temporary power to contractor trailers and for future site temporary lighting using Allowance D1 in the amount of \$11,887.11.	N/A	N/A	\$ 0.00
117	Smith & Sons shall provide a temporary working area for PG&E around the switchgear and transformer. The inspector for PG&E requires a flat working surface and will not pass the PG&E inspection until the work area is provided. This cost is on a T&M not to exceed just for labor since the materials are already on site. This is an unforeseen PG&E condition and is the only item holding up passing the inspection.	N/A	N/A	\$ 3,528.01
134	Smith and Sons shall provide labor, equipment, and materials in order to fix the PG&E electrical trench and vault. Due to the PG&E vault being open for such a long period of time waiting for PG&E to mobilize and provide their work, coupled with the extreme weather conditions and excessive rain, the asphalt around the trench is collapsing around the edges of the trench and dirt is caving into the trench and compromising the integrity of the asphalt drive isle at Alta Vista. This is T&M for Smith & Sons to do additional earthwork and remove and install broken asphalt once PG&E completes their power switch over. Due to longer than anticipated wait for PG&E to complete their electrical tie-in to the transformer and main switch board, coupled with severe wet weather conditions which caused the soil conditions to be very saturated, there was a lot more work to upkeep the PG&E trench and surrounding asphalt until PG&E completed their work. There is an overage of \$13,687.99	N/A	N/A	\$ 26,687.99
147	Per the district walk on 04/18 it was found that the recording booths in Digital Media of building B and photo booths in the Photo Studio room of building C did not have any electrical receptacles and data outlets. Since the kids will be using these booths for recording and creating videos it is necessary to have a dedicated power outlet for each booth. The electrical contractor Smith & Sons will be providing material and labor for 10 plugs to complete this work. The work is determined to be done on a T&M NTE for \$ 30,000.	N/A	N/A	\$ 15,857.88
Total of Change Order #15D				\$ 46,073.88





Serving the communities of Mountain View, Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Thida Cornes
Sanjay Dave
Phil Faillace, Ph.D.
Esmeralda Ortiz
Catherine Vonnegut

SUPERINTENDENT

Dr. Nellie Meyer

**Smith & Sons Electric
Bid Package D, Electrical
MVLA Freestyle Academy
Change Order #15D – 08/14/23**

Original Contract Amount:	\$ 2,593,000.00	
Change Order #1D Amount:	\$ 0.00	Zero
Change Order #2D Amount:	\$ 58,734.00	
Change Order #3D Amount:	\$ 20,385.00	
Change Order #4D Amount:	\$ 122,254.00	
Change Order #5D Amount:	\$ 7,050.69	
Change Order #6D Amount:	\$ (40,482.51)	
Change Order #7D Amount:	\$ 5,542.00	
Change Order #8D Amount:	\$ 21,062.25	
Change Order #9D Amount:	\$ (8,776.94)	
Change Order #10D Amount:	\$ 244.00	
Change Order #11D Amount:	\$ 3,773.48	
Change Order #12D Amount:	\$ 4,502.89	
Change Order #13D Amount:	\$ 4,601.44	
Change Order #14D Amount:	\$ 964.30	
Change Order #15D Amount:	\$ 46,073.88	
Revised Contract Amount:	\$ 2,838,928.48	

Mountain View-Los Altos H.S. District's Signature:	_____	Date: _____
Program Manager's Signature:	_____	Date: _____
Architect's Signature:	_____	Date: _____
Contractor's Signature:	_____	Date: _____

