



Serving the communities of Mountain View,
Los Altos and Los Altos Hills

MOUNTAIN VIEW LOS ALTOS HIGH SCHOOL DISTRICT

BOARD OF TRUSTEES

Sanjay Dave
Phil Faillace, Ph.D.
Debbie Torok
Catherine Vonnegut
Fiona Walter

SUPERINTENDENT

Dr. Nellie Meyer

Date: 06/02/2022

CHANGE ORDER #2A

Contractor Name: Sausal Corporation
Contract Name: Bid Package A, General Trades
Project Name: LAHS Student Services Building
DSA Application Number: 01-119006
Contract Number: C21-079

PCO #	Reason for Change	CCD #	RFI #	Amount of Change
20	Excavate overbuild areas of building footing and pour with concrete to form calc out compaction for combined footings to maintain three feet overbuild, per geotechnical consultant directive.	N/A	N/A	\$ 13,677.26
27	Added concrete at gridline GL 1A due to over excavation required by geotechnical consultant.	N/A	N/A	\$ 3,729.95
33	Added engineering costs due to revisions in the structural beams. Cost denoted is for Roof Screen Inc. engineering work to make the necessary changes to the shop drawings for production.	N/A	154.2 160.1	\$ 2,231.50
36	Cost is to remove and reset bolt templates due to edge of footing caving and prior rain events.	N/A	176	\$ 6,489.03
39	Provide zinc sign in lieu of magnesium due to availability and lead times on the Los Altos Student Services Project.	N/A	N/A	\$ 605.00
Total of Change Order #2A				\$ 26,732.74

Original Contract Amount: \$ 13,541,000.00

Change Order #1A Amount: \$ 46,407.01

Change Order #2A Amount: \$ 26,732.74

Revised Contract Amount: \$ 13,614,139.75

Mountain View-Los Altos H.S. District's Signature:	_____	Date:	_____
Program Manager's Signature:	_____	Date:	_____
Architect's Signature:	_____	Date:	_____
Contractor's Signature:	_____	Date:	_____



GREEN BUSINESS

1299 Bryant Avenue, Mountain View, California 94040-4599

Phone: (650)940-4650